Karnataka Material Test House Pvt. Ltd.,

Soil Investigation, Concrete and NDT Testing ,Topo Survey, & Project management Consultancy

CIN No: U74210KA2004PTC035137 G S T No: 29AACCK4994Q1ZI PAN No: AACCK4994Q

No.KMTH/PMC/YD/2019-2020/W3

Date: 6.02.2020

To,
The Executive Engineer,
Yelahanka Satellite Town,
Sub Division, Bengaluru.

"FREQUENCY AND QUALITY REPORT"

Dear Sir,

Sub: Regarding Quality report for the below mentioned work.

Name of work: Construction of Drains and Culverts at BHEL Layout And Ayyappa Layout And Surrounding Area in Ward No: 03, Yelahanka Satellite Town Sub Division.

Item No	Description of Work	Unit	Quantity	No of Samples Tested	Standards
1	KSRRB M 2900-01 Providing and Laying Plain Cement Concrete of Mix 1:4:8 with OPC @220Kgs With Crushed 40mm and Down Size Graded Granite.	Cum	291.67	6	Per 100 Cum
2	KSRRB M 2200-06 Providing TMT Steel Reinforcement for RCC WORK Including Straightening, Cutting, Bending, Hooking, Placing in Positions.	Ton	37.88	1	For each Dia
3	Providing and Laying Plain/Reinforced Cement Concrete for Side Drains using M20 Nominal Mix Concrete with OPC@300Kgs with 20mm Down Size.	Cum	576.77	12	Per 50 Cum
4	supplying and fixing precast reinforced concrete slab 100mm thick of mix M20 using 20mm and downside graded granite metal using reinforcement 10mm dia steel at 150mm c/c both ways Completed as per specification.	Sqm	1089	3	Per 500 Sqm

Off & Lab :No. 8 (10/3), 4th cross, Basaveshwara layout, Nagashettihalli, RMV 2nd Stage, BENGALURU 560094

Ph.:080- 2341 8668, 23511213 **Mobile: 94485 15258** E-mail: kmthblr@gmail.com www.karnatakamaterialtesthouse.com

M/s Karnataka Consultancy Services is Sister Concern of KMTHPL